

FIELD REPORT

PROJECT: Leavelle McCampbell Middle **FIELD REPORT NO.:** Sixty-Two (62)

CONTRACT: Construction Management @ Risk **ARCHITECTS**
 HG Reynolds **PROJECT NO.:**

DISTRIBUTION: **Owner:** Dr. Shawn Foster, Aiken County Schools
 Mr. Kevin Chipman, Aiken County Schools
 Ms. Michelle Padgett, Aiken County Schools
 Ms. Beth Clark, Aiken County Schools
 Mr. Kip Gunter, Aiken County Schools
 Ms. Sandra Waddell, Aiken County Schools
 Mr. Jeremiah Jones, Aiken County Schools

Architect: Mr. Donnie Love, McMillan Pazdan Smith
 Mr. Bill Williams, WCI
 Mr. Robert Wayne, WCI

Consultant: Mr. Mayhar Angooraj, BGA
 Mr. William Wafer, BGA
 Mr. Dan Reider, BGA

Contractor: Mr. Tilden Hilderbrand, Hass & Hilderbrand
 Mr. Jeffrey Reynolds, HG Reynolds
 Mr. Robert Lowe, HG Reynolds
 Mr. Graham Reynolds, HG Reynolds

DATE: Sept. 27, 2016 **WEATHER:** Partly Cloudy / 85 / Humid

TIME: 9:30am **SCHEDULE** On Schedule

COMMENTS:

PRESENT AT SITE:

HGR General Contractor, MEP, Masonry, Roofing, Insulation, Windows, Ceiling, ACPS, MPS

OBSERVATION:

- 1) Observed scheduled site project meeting with ACPS and MPS.
- 2) Drywall hanging the Administrative area current.
- 3) Inspections are ongoing as required, with work progress ahead of schedule.
- 4) Plumbing insulation is ongoing as water lines are being wrapped along with HVAC duct.
- 5) Area (C) roof work is 100% complete. As coping is schedule to start week ending 9/30.
- 6) Electrical Contractor rough in scope is continuous and nearing 100 % complete.
 While the second floor is approximately electrical is 30% rough in complete.
- 7) CMU block fill is being applied as wall paint priming in Area (C)

FIELD REPORT

PROJECT: Leavelle McCampbell Middle **FIELD REPORT NO.:** Sixty-Two (62)

CONTRACT: Construction Management @ Risk **ARCHITECTS**
HG Reynolds **PROJECT NO.:**

See CMU ready for block fill. Contractor has started this work in common areas.

Second floor CMU wall cleaning, sand and point up as contractor prepares to block fill
Note duct wrapped were specified and sealed.

FIELD REPORT

PROJECT: Leavelle McCampbell Middle **FIELD REPORT NO.:** Sixty-Two (62)

CONTRACT: Construction Management @ Risk **ARCHITECTS**
HG Reynolds **PROJECT NO.:**



View of Area C below and above stairwell common areas as block fill is continued
Also see drywall finished at corridor ready for paint.

Reported by: Wayne Jr. -WCI Group