

FIELD REPORT


---

**PROJECT:** Leavelle McCampbell Middle      **FIELD REPORT NO.:** Fifty-Seven (57)

**CONTRACT:** Construction Management @ Risk      **ARCHITECTS**  
HG Reynolds      **PROJECT NO.:**

---

**DISTRIBUTION:**

<b>Owner:</b>	Dr. Shawn Foster, Aiken County Schools Mr. Kevin Chipman, Aiken County Schools Ms. Michelle Padgett, Aiken County Schools Ms. Beth Clark, Aiken County Schools Mr. Kip Gunter, Aiken County Schools Ms. Sandra Waddell, Aiken County Schools Mr. Jeremiah Jones, Aiken County Schools
<b>Architect:</b>	Mr. Donnie Love, McMillan Pazdan Smith Mr. Bill Williams, WCI Mr. Robert Wayne, WCI
<b>Consultant:</b>	Mr. Mayhar Angooraj, BGA Mr. William Wafer, BGA Mr. Dan Reider, BGA
<b>Contractor:</b>	Mr. Tilden Hilderbrand, Hass & Hilderbrand Mr. Jeffrey Reynolds, HG Reynolds Mr. Robert Lowe, HG Reynolds Mr. Graham Reynolds, HG Reynolds

**DATE:** Sept. 9, 2016      **WEATHER:** Sunshine / 97 /

**TIME:** 2:00pm      **SCHEDULE** On Schedule

**COMMENTS:**

**PRESENT AT SITE:**

HJR General Contractor, MEP, Masonry, Roofing, Insulation, Windows

**OBSERVATION:**

- 1) Inspections approved as framing wall studs, soffits, duct seal, plumbing chase and insulation continues.
- 2) Fire Alarm Contractor working in Area B insulation for duct and plumbing.
- 3) Electrical Contractor is pull wire in Area B.
- 4) Paint Block Fill is schedule for the weekend in Area C has been rescheduled
- 5) Plumbing Contractor rough in @ Kitchen is 95% as mixing valves remain. Kitchen Hood on site.
- 6) HVAC ductwork is continuous in Area C. First floor HVAC and Plumbing insulation is continued and wrapping insulation of duct, gas, domestic water lines progress is consistent, and approved. Second Floor HVAC duct, gas, domestic water lines progress as install is in process.
- 7) The Contractor (Masonry) progress is noted as approximately (90%) on (4) sides with moisture barrier and

FIELD REPORT

---

**PROJECT:**

Leavelle McCampbell Middle

**FIELD REPORT NO.:**

Fifty



FIELD REPORT

---

**PROJECT:** Leavelle McCampbell Middle **FIELD REPORT NO.:** Fifty-Seven (57)

**CONTRACT:** Construction Management @ Risk **ARCHITECTS**  
HG Reynolds **PROJECT NO.:**