

McMILLAN PAZDAN SMITH

WCI GROUP LLC

FIELD REPORT

<u>PROJECT:</u>	Leavelle McCampbell Middle	<u>FIELD REPORT NO.:</u>	Eighty-Two (83)
<u>CONTRACT:</u>	Construction Management @ Risk HG Reynolds	<u>ARCHITECTS PROJECT NO.:</u>	

- 10) Roof Contractor is (100%) dried in with asphalt mop where required is continued, as (75%) trim, gutter and downspout system remains as specified. General Contractor roof consulting is providing required inspections for installation as install is consistent as specified and documented.
- 11) Contractor continues to rub and point up walls continues as inspections of this work is approved as work continues by WCI prior to and after block fill is required. Inspections are continuous.
- 12) Contractor window unit installation remains (98%) to date.
- 13) Store front curtain walls are scheduled to begin frame work is ongoing.
- 14) Contractors VCT installation is ongoing and consistent with specification on ground floor.
- 15) Classroom cabinetry installation has commenced and is consistent with plans and specifications.
- 16) HJR applied (4) coats of paint with required block filler as required. As paint continues to progress. Contractors masonry veneer is 100% complete as point up and clean up continues
- 17) Area scope of work by all trades are moving continuous and aggressively as required above ceiling inspections are consistent as coordinated by Contractor thru WCI and CCI.
- 18) Contractor has tentatively scheduled OSF Above Ceiling Inspection be for mid to late January 2017.

SUBMITTALS:

- 1) Submission is in progress. Includes Signage, Stucco, and flooring logos.
- 2) Canopy Resubmittals

COORDINATION:

- 1) Bi-weekly meeting Tuesday 10:00 am, December 27 ,2016.
- 2) OSF coordination of inspection in mid to late January 2017.

INSPECTIONS:

- 1) Coordination scheduled by WCI Group
- 2) Fire Damper Re- Inspection is scheduled for December 20, 2016
- 3) OSF coordination of inspection in mid to late January 2017.

DEFICIENT WORK:

- 1) None

PHOTOS: Attached

FIELD REPORT

PROJECT: Leavelle McCampbell Middle **FIELD REPORT NO.:** Eighty-Two (83)

CONTRACT: Construction Management @ Risk **ARCHITECTS**
HG Reynolds **PROJECT NO.:**

FIELD REPORT

PROJECT: Leavelle McCampbell Middle **FIELD REPORT NO.:** Eighty-Two (83)

CONTRACT: Construction Management (C)4-W61 69