

McMILLAN PAZDAN SMITH

FIELD REPORT

WCI GROUP LLC

FIELD REPORT

PROJECT: Leavelle McCampbell Middle **FIELD REPORT NO.:** Eighty-Five (85)

CONTRACT: Construction Management @ Risk **ARCHITECTS**
HG Reynolds **PROJECT NO.:**



Typical classroom setup. Smart board and cabinets and desk installed as specified.



Classroom set are ongoing as seen to be (Typical).
Floor have been floated as required to provide best floor finish

FIELD REPORT

PROJECT: Leavelle McCampbell Middle **FIELD REPORT NO.:** Eighty-Five (85)

CONTRACT: Construction Management @ Risk **ARCHITECTS**
HG Reynolds **PROJECT NO.:**



Common area stairways are ready for punch as CMU install has been completed.



Corridor paint complete, ceiling grid is fastened with light fixtures in place and ready for Chapter (1) above ceiling inspection. Fire Alarm wire pull thru conduits in E, F, G areas are current.

